



CUMULATIVE MONTHLY PAYMENT, LIQUIDATED DAMAGES,
AND RETAINAGE CALCULATIONS

Contractor: Layne Christensen Company

Project Name: Gillette Madison Pipeline Project - Test Wells

Project Number: 07EN58 - Contract #1

	A	B	C	D	E	F	G	H	I	J	K	L
	enter manually (Line 4 Pay App)	= A x M (Line 5 Pay App)	= B ₂ - B ₁	= A - B \$0.01	= D ₂ - D ₁ (Line 6 Pay App)		= F x N	= H ₁ + G ₂	= E - G	= J ₁ + I ₂	Pay Applic. 1-10 (Line 8 Pay App)	= I - K (credit to contractor)
Pay App #	Total Complete & Stored To Date	Retainage (% rate varies)	Retainage This Period	Cumulative Pmt Amt (w/o LD's)	Amt Eligible This Period (w/o LD's)	LD's # Days This Period	LD's Amt This Period	LD's Cumulative	Pmt This Period (With LD's)	Cummulative Pmt Amt (With LD's)	Actual Pmt Made (With LD's)	LD Reconciliation Applied to PR#10
1	\$ 1,001,048.50	\$ 100,104.85	\$ 100,104.85	\$ 900,943.65	\$ 900,943.65	0	\$ -	\$ -	\$ 900,943.65	\$ 900,943.65	\$ 900,943.65	\$ -
2	\$ 1,253,984.80	\$ 125,398.48	\$ 25,293.63	\$ 1,128,586.32	\$ 227,642.67	0	\$ -	\$ -	\$ 227,642.67	\$ 1,128,586.32	\$ 227,642.67	\$ -
3	\$ 1,527,911.91	\$ 152,791.19	\$ 27,392.71	\$ 1,375,120.72	\$ 246,534.40	0	\$ -	\$ -	\$ 246,534.40	\$ 1,375,120.72	\$ 246,534.39	\$ 0.01
4	\$ 2,099,554.12	\$ 209,955.41	\$ 57,164.22	\$ 1,889,598.71	\$ 514,477.99	0	\$ -	\$ -	\$ 514,477.99	\$ 1,889,598.71	\$ 514,477.99	\$ (0.00)
5	\$ 2,371,956.82	\$ 237,195.68	\$ 27,240.27	\$ 2,134,761.14	\$ 245,162.43	0	\$ -	\$ -	\$ 245,162.43	\$ 2,134,761.14	\$ 245,162.44	\$ (0.01)
6	\$ 2,700,872.22	\$ 270,087.22	\$ 32,891.54	\$ 2,430,785.00	\$ 296,023.86	0	\$ -	\$ -	\$ 296,023.86	\$ 2,430,785.00	\$ 296,023.85	\$ 0.01
7	\$ 3,240,723.76	\$ 324,072.38	\$ 53,985.15	\$ 2,916,651.38	\$ 485,866.39	17	\$ 25,500.00	\$ 25,500.00	\$ 460,366.39	\$ 2,891,151.38	\$ 460,366.39	\$ (0.00)
8	\$ 3,808,098.76	\$ 380,809.88	\$ 56,737.50	\$ 3,427,288.88	\$ 510,637.50	30	\$ 45,000.00	\$ 70,500.00	\$ 465,637.50	\$ 3,356,788.88	\$ 440,137.51	\$ 25,499.99
9	\$ 4,510,010.40	\$ 451,001.04	\$ 70,191.16	\$ 4,059,009.36	\$ 631,720.48	20	\$ 30,000.00	\$ 100,500.00	\$ 601,720.48	\$ 3,958,509.36	\$ 531,220.47	\$ 70,500.01
10	\$ 5,656,869.88	\$ 565,686.99	\$ 114,685.95	\$ 5,091,182.89	\$ 1,032,173.53	0	\$ -	\$ 100,500.00	\$ 1,032,173.53	\$ 4,990,682.89	\$ 1,128,173.53	\$ (96,000.00)
11	\$ 6,237,582.36	\$ 623,758.24	\$ 58,071.25	\$ 5,613,824.12	\$ 522,641.23	25	\$ 37,500.00	\$ 138,000.00	\$ 485,141.23	\$ 5,475,824.12	\$ 485,141.23	\$ -
12	\$ 7,423,020.24	\$ 742,302.02	\$ 118,543.79	\$ 6,680,718.21	\$ 1,066,894.09	31	\$ 46,500.00	\$ 184,500.00	\$ 1,020,394.09	\$ 6,496,218.21	\$ 1,020,394.09	\$ -
13	\$ 7,814,178.72	\$ 781,417.87	\$ 39,115.85	\$ 7,032,760.85	\$ 352,042.64	16.5	\$ 24,750.00	\$ 209,250.00	\$ 327,292.64	\$ 6,823,510.85	\$ 327,292.64	\$ -
14R	\$ 8,810,725.56	\$ 881,072.56	\$ 99,654.69	\$ 7,929,652.99	\$ 896,892.14	7	\$ 10,500.00	\$ 219,750.00	\$ 886,392.14	\$ 7,709,902.99	\$ 886,392.14	\$ -
15	\$ 9,099,374.09	\$ 454,968.70	\$ (426,103.86)	\$ 8,644,405.39	\$ 714,752.40	0	\$ -	\$ 219,750.00	\$ 714,752.40	\$ 8,424,655.39	\$ 714,752.40	\$ -
16	\$ 9,322,699.09	\$ 466,134.95	\$ 11,166.25	\$ 8,856,564.14	\$ 212,158.75	0	\$ -	\$ 219,750.00	\$ 212,158.75	\$ 8,636,814.14	\$ 212,158.75	\$ -
FINAL	\$ 9,322,699.09	\$ -	\$ (466,134.95)	\$ 9,322,699.09	\$ 466,134.95	0	\$ -	\$ 219,750.00	\$ 466,134.95	\$ 9,102,949.09	\$ 466,134.95	\$ -
TOTALS:		\$ -		\$ 9,322,699.09		146.5	\$ 219,750.00		\$ 9,102,949.09		\$ 9,102,949.09	\$ 0.00

Retainage Funding Split	
\$ (466,134.95)	100%
\$ (312,310.42)	67%
\$ (153,824.53)	33%

Payment Funding Split	
\$ 466,134.95	100%
\$ 312,310.42	67%
\$ 153,824.53	33%

M	N	
Retainage Rate	LD's = Liquidated Damages	
10% 5%	\$ 1,500.00	per day